

June 18, 2026

Teresa
2367 Phillips Road
Sooke, British Columbia V9Z 1L9

Re: Invoice #40 — Detailed Breakdown & Supporting Documentation

Hi Teresa,

Thank you for your note, and no problem at all on the questions — I'm glad to walk through everything in detail. I've put together the breakdown below so you have a clear, date-by-date picture of the labour, materials, plantings, and subcontractor charges that make up Invoice #40. My goal here is to make the invoice easy to reconcile and to give you confidence that every line reflects work that was actually done on your property.

I've kept this all in writing, as you asked, and I'm happy to keep doing so. If anything below is still unclear after you've had a chance to read it, just let me know the specific line and I'll gladly go deeper on that item.

A. PROJECT SCOPE & ORIGINAL ESTIMATE

When we first discussed the project, I provided a rough, ballpark figure of roughly **\$25,000 +/-**. As noted in writing at the time, that number was *"a very rough calculation and on the lower end of what it will end up being,"* and it expressly did **not** account for the rock border on the pathways or any plant/seed cost over \$2,000. It was also flagged as *"ball park ... and subject to change based on scope of work and materials."*

Over the course of the project the scope grew meaningfully beyond that initial conversation, including:

- A **split-rail fence** (the "May project") supplied and installed — \$5,450;
- A full **planting installation** totalling roughly \$9,000 in plants, grasses, and seed — well beyond the \$2,000 planting figure the estimate excluded;
- **Stone and rock borders / stepping-stone work** (Ocean Pearl and ledgestone), which the estimate explicitly did not include;
- Additional aggregate, soil, and compost as the planted areas were built up.

These additions account for the difference between the early ballpark and the final figure.

B. HOW LABOUR IS BILLED

Labour is billed at a flat **\$50.00 per hour**. The hours shown for each date are the **actual on-site hours recorded per worker, added together across the crew** (for example, two workers on site for seven hours is billed as 14 hours). These figures come directly from daily timesheets kept for the project.

On-site vs. off-site: Every labour hour billed to this project is **on-site working time**. Travel time, time spent sourcing, picking up, and delivering materials, and design/planning time are **not** billed to you as labour — that work is reflected only in the standard markup on materials (see Section F). In other words, there are no "off-site" hours padding the labour total.

Full daily timesheets, showing each worker's individual start/finish times for every date below, are retained and available for your inspection at any time.

C. DAILY LABOUR LOG

Date	Workers	On-site window (approx.)	Work completed	Billed hrs	Amount
Site planning	1	~1 hour (initial visit)	Initial site visit, measurements and project planning	1.0	\$50.00
Excavation consult	1	~1 hour (on-site consult)	On-site consultation to scope the excavation work	1.0	\$50.00
Feb 23	2	8:30–11:30 AM, 2:00–4:30 PM	Garden debris removal/dump runs; supervised and spread excavation material (excavation subcontractor on site same day)	11.0	\$550.00
Feb 26	2	8:00–11:00 AM	Laid geotextile landscape fabric and pins; garden debris hauled off site	6.0	\$300.00
Mar 2	3	8:00 AM–5:00 PM	Moved and placed road base; compactor work; screenings delivery received and spread	27.0	\$1,350.00
Mar 3	3	~7:45 AM–5:00 PM	Continued road base + screening; slinger delivery placed	27.0	\$1,350.00
Mar 4	1	8:00 AM–4:00 PM	Moved and spread screenings	8.0	\$400.00
Mar 5	2	7:30 AM–4:00 PM	Border/bed preparation; screening; grass-seed area prep	18.0	\$900.00
Mar 9	2	9:00 AM–4:00 PM	Set Ocean Pearl stepping stones; sourced remaining stone	14.0	\$700.00
Mar 12	2	7:30 AM–1:00 PM	Levelled the lower pad area	11.0	\$550.00
Mar 26	2	8:00 AM–4:45 PM	Placed blast-rock; topped up missing K2 stone areas; lawn-blend soil to back lawn	18.0	\$900.00
Apr 7	3	8:00 AM–1:30 PM	On-site build-out (hardscape/bed work)	16.5	\$825.00
Apr 16	2	8:00 AM–5:30 PM	On-site build-out (hardscape/bed work)	20.0	\$1,000.00
Apr 30	3	~8:00 AM–4:30 PM	On-site build-out (hardscape/bed work)	24.0	\$1,200.00
May 5	2	7:30 AM–2:30 PM	Ledgestone border; lawn-blend soil placement	14.0	\$700.00

Date	Workers	On-site window (approx.)	Work completed	Billed hrs	Amount
May 6	1	8:00 AM–5:00 PM	Continued bed/border work	9.0	\$450.00
May 8 (full crew)	3	7:30 AM–4:00 PM	Spread 7 yards screened compost; border prep; weed treatment on front borders	24.0	\$1,200.00
Garden design / planning	1	3 hrs (design work)	Prepared the planting design / plant-layout plan (see Section D)	3.0	\$150.00
May 28	2	7:30 AM–4:30 PM	Planting installation — Island View & Satin Flower (native) plants set per the planting plan	18.0	\$900.00
May 29 *	2	~4 hrs each	Planting installation continued	12.0 *	\$600.00 *
Jun 13	2	9:00 AM–4:00 PM	Final plantings (grasses & lavender), micro-clover seeding, and clean-up	14.0	\$700.00

Total labour

296.5 hrs • \$14,825.00

On-site windows are representative of the working day; exact per-worker start/finish times for each date are on the daily timesheets and available for inspection.

** May 29 was initially recorded as 12 hours. On reviewing the timesheets the correct figure is 8 hours (2 workers × 4 hours). The 4-hour over-recording (\$200) is corrected in your favour in Section G.*

D. GARDEN DESIGN / PLANNING

The "Labour: Garden Design/Planning" line (\$150 / 3 hours) covers the preparation of the planting plan for the gardens — the document that set out the plant selections and how they were to be laid out. That planting design document is the deliverable for this line, and a copy is enclosed with this letter / available on request. The layout was communicated to the crew using that plan together with on-site direction during the planting days (May 28–29 and June 13).

E. MATERIALS, PLANTINGS & SUBCONTRACTOR CHARGES

The following summarises the non-labour charges on Invoice #40, grouped by category. Supplier receipts and invoices supporting each of these (Island View, Satin Flower, K2 Stone, PND, Slegg, and others) are retained and **available for your inspection on request**.

Category	Detail	Amount
Excavation (subcontract)	Full day, 2 operators — mini excavator & motorized wheelbarrow w/ hydraulic lift	\$3,950.00
Stone	K2 order & delivery — 5.4 t Ocean Pearl stepping stones + 1 t Ocean Mist ledgerstone	\$7,502.44
Stone	Additional K2 stone to fill missing areas	\$694.67

Category	Detail	Amount
Stone	Supplemental ledgerstone for slope border	\$408.10
Aggregate / soil	10 yd ¾" road base gravel (delivered)	\$850.00
Aggregate / soil	Screenings — 3 yd delivered, plus 1 yd picked up & 1 yd delivered	\$935.20
Aggregate / soil	Road base slinger delivery (Mar 3)	\$797.44
Aggregate / soil	Lawn-blend soil — 2 yards	\$330.00
Aggregate / soil	Blast-rock delivery	\$728.00
Aggregate / soil	Pea gravel — 2 yards	\$390.00
Aggregate / soil	Screened compost — 7 yards	\$1,540.00
Landscape fabric	Geotextile fabric & pins (incl. supplemental fabric + pins)	\$476.95
Equipment rental	Plate compactor (3 days)	\$686.00
Debris hauling	1 yd garden debris hauled off site	\$75.00
Materials	Weed spray for front borders	\$40.00
Fence (supply & install)	Split-rail fence — May project (materials + installation labour, combined)	\$5,450.00
Plantings	Island View plants	\$3,352.28
Plantings	Satin Flower plants (native)	\$2,048.26
Plantings	Lavender & elfin thyme (picked up Jun 8)	\$715.70
Plantings	Grasses & lavender (39 plants)	\$1,224.30
Grass seed	Micro-clover mix	\$270.74

Total materials, plantings & subcontract **\$32,465.08**

Split-rail fence: this was agreed as a combined supply-and-install price for the May fence project, covering the fence materials (split-rail posts/rails and rebar) and the installation labour. The supplier receipts for the fence materials are available for inspection.

Plant detail: the species, quantities, tray/pot sizes and pricing for the Island View and Satin Flower plantings (including the elfin thyme flats) appear on those suppliers' itemised invoices, which are available for inspection. Planting locations are shown on the planting plan referenced in Section D.

F. MATERIALS MARKUP / HANDLING

Materials and plants carry a standard markup. That markup is what covers the **sourcing, procurement, pickup, delivery, and handling** of materials and plantings — work that, as noted in Section B, is **not** billed to you separately as labour or travel. This is standard practice for landscape supply-and-install work, and on the larger hard-goods lines (stone, aggregate, excavation) the effective markup is modest.

The underlying supplier receipts and invoices are retained in full and are **available for your inspection on request** if you would like to review the supply costs behind any line.

G. CREDITS & ADJUSTMENTS

In going back through the account carefully, I want to make two adjustments — both in your favour.

1. Correction — May 29 labour

While reconciling the timesheets I found that May 29 was over-recorded. It was billed at 12 hours, but the correct figure is 8 hours (2 workers × 4 hours). I'm correcting that 4-hour difference with a credit of **\$200.00 + GST = \$210.00**.

2. Goodwill credit

This was a large project — genuinely one of the most involved we've taken on — and there were a few areas that were revisited or adjusted along the way, including some of the plant layout, the side-strip / lavender bed, and a couple of material quantities. I stand behind the work, and more than anything I want you to be happy with the finished gardens. In that spirit I'm applying a one-time **goodwill credit of \$1,000.00**.

These two adjustments total **\$1,210.00** and are offered together as a one-time, good-faith resolution of the items you raised, in full and final settlement of the account on prompt payment of the adjusted balance below.

H. ACCOUNT SUMMARY

Subtotal (labour + materials + plantings + subcontract)	\$47,290.08
GST 5%	\$2,345.01
Invoice total	\$49,635.09
Payment received (May 9, 2026)	– \$32,500.00
Balance per Invoice #40	\$17,135.09
Less: May 29 labour correction (4 hrs @ \$50 + GST)	– \$210.00
Less: goodwill credit (full & final)	– \$1,000.00
Adjusted balance now due (CAD)	\$15,925.09

For context: your May 9 payment of \$32,500 covered the work completed through early May. The remaining balance is essentially the **split-rail fence, the full planting installation, and the final labour** carried out after that date, plus GST — now reduced by the credits in Section G.

With the credits applied, the adjusted balance is **\$15,925.09**. I'd ask that it be settled within **14 days** (by **July 2, 2026**). Payment can be made by e-transfer to **kyle@canopyco.ca**, or by cheque payable to **McCahill & Co.**

I hope this gives you everything you need to reconcile the account. I've genuinely enjoyed working on the gardens and I'd like to close this out on a good note — so if any single line still doesn't sit right after you've read through, tell me which one and I'll happily go through it with you, or set up a time for you to look over the receipts and timesheets in person.

Warm regards,

Kyle McCahill

McCahill & Co.

647-540-3607 · kyle@canopyco.ca

Enclosures (available on request): planting design document · supplier receipts & invoices (Island View, Satin Flower, K2 Stone, PND, Slegg, others) · daily timesheets · original project estimate.