

Re: Invoice #40 — Supporting Documents & Cost Schedule

Hi Teresa and Chris,

Thanks for getting back to me, and for setting the questions out so clearly. I'd genuinely like to get this resolved, so I've gathered the supporting documents and gone through each of your points below.

Attached

- Supplier receipts and invoices (K2 Stone, PND, Slegg, STE, Island View, Satinflower, and others);
- A one-page Schedule of Material & Plant Costs, showing my supplier cost against the invoiced price for every major material and planting line;
- (Re-sending for convenience) the detailed Invoice #40 breakdown, the original project estimate, and the planting design document.

Supplier receipts & costs

The attached schedule lays out, line by line, what each material and planting cost me from the supplier versus what it was billed at. A few smaller receipts I'm still locating and will forward if I find them; those costs come straight from my records. Minor consumables (fabric, fabric pins, weed spray) were genuine costs but I didn't retain those receipts.

Markup method

My rule of thumb is to roughly double supplier cost (about 100%) on materials and plants. That markup covers all the sourcing, hand-selection, pickups, deliveries, and handling, none of which I bill separately as labour or travel. It runs lower on large bulk orders (the main K2 stone order was ~40%) and higher on small-quantity pickups. Across the whole project the blended markup comes to about 70%, as the schedule shows.

Microclover

The micro-clover was seeded across the back lawn area beside the split-rail fence. This was something we discussed early on — micro-clover was chosen there deliberately as a low-/no-maintenance, no-mow ground cover in place of conventional grass seed. The full quantity supplied (the micro-clover mix shown on the invoice) was applied across that back lawn area.

Split-rail fence

The fence was priced as a complete, installed split-rail fence at a fixed \$5,450. In the interest of full transparency: the fence materials (Slegg split-rail and rebar) were \$1,078.41, and installation was carried out over two days. As a finished fixed-price item, the fence does carry a higher margin than my individual material lines — which is balanced by the fact that many materials on this project were billed below my standard markup (the main stone order at ~40% being the clearest example). Looking at the project as a whole, the blended markup is about 70%, which I believe reflects fair overall pricing for the work completed.

Side strip / lavender bed

The side-strip garden was planted with the lavenders and ornamental grasses from the June 9 Island View order. The bed preparation and planting were carried out as part of the late-May/June planting work already reflected in the daily labour log; no separate charge was made for rock removal or relocation on this bed.

Labour records & scope

The labour was billed at the actual on-site hours worked each day, as recorded on the daily timesheets; the date-by-date log in the breakdown reflects those records. I don't track hours by "original vs. added vs. correction" category, so I'm not able to retroactively split them that way. What I can say plainly is that the scope grew well beyond the original ballpark — the fence and the full planting installation in particular — and where work was revisited, I've already accounted for that through the goodwill credit rather than passing it on to you.

Garden design / planning

The plant document I provided is the design deliverable for that line. There isn't a separate formal sketch or layout package beyond that document and the on-site direction I gave the crew during planting.

Project notes

The records for the job are the daily timesheets and the planting document already provided; there aren't separate sketches or site notes beyond those. If there's a specific record you have in mind, let me know and I'll check.

I believe that's now the complete set of documentation behind the invoice. With the May 29 correction and the goodwill credit already applied, the adjusted balance stands at **\$15,925.09**. I'd really like to put this to rest on good terms — and, if you're open to it, to come back and finish the project off properly. I'm happy to meet at the property to walk through any of this in person.

Please let me know if anything remains unclear.

Thanks again,

Kyle McCahill

McCahill & Co.

647-540-3607 · kyle@canopyco.ca